CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
					Percent				Percent	
				Completion/	Complete				Complete	
	Total			Anticipated	Based on		Total Project	Remaining	Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	Comments/Significant Events

## **General Fund Projects**

Police Department Remodel	\$ 160,000.00	Construction	Joliette Woodson, Doug Pullen	7/31/09	95%	\$ 151,882.62	\$	151,882.62	\$	8,117.38	95%	The lockers need to be installed.
Huron St Improve and Shoreline Stab	\$ 201,496.00	Project	Joliette Woodson	11/17/08	100%	\$ 184,073.19	\$	184,073.19	\$	17,422.81	91%	Completing As-builts
·		Planning	Amy Ward	5/15/09	50%	\$ -		•		,		Working on contract.
		Design	To be determined	7/1/09	0%	\$ -						
Webster Lake Shoreline Rehabilitation	\$ 100,000.00	Bid	To be determined	8/1/09	0%	\$ -	\$	-	\$	100,000.00	0%	
		Construction	To be determined	11/30/09	0%	\$ -						
		Contingency	To be determined	11/30/09	0%	\$ -						
Playground Equipment Replacement	\$ 30,000.00	Design	Mark Hofmeister, Monolithic	3/26/09	100%	\$ 29,325.80	\$	29,325.80	\$	674.20	98%	Project Complete
Irrigation Valve Replacement	\$ 20,000.00	Construction	Jim Urland, Designscapes	5/1/09	0%	\$ 3,235.00	\$	3,235.00	\$	16,765.00	16%	
Integrated Technology Master Plan	\$ 477,365.00	Project	Shawn Cordsen	11/30/09	25%	\$ 133,502.29	\$	133,502.29	\$	343,862.71	28%	
Integrated Technology Master Plan	\$ 14,461.00	Project	Shawn Cordsen	11/30/09	25%	\$ 9,494.65	\$	9,494.65	\$	4,966.35	66%	
		Planning	Mark Hofmeister, Amanda Peterson	4/15/09	100%	\$ -						
Uluran Creasing Disugrating Equipment	¢ 20.040.00	Design	Mark Hofmeister	6/15/09	75%	\$ -	¢		¢	20.040.00	0%	
Huron Crossing Playground Equipment	\$ 29,940.00	Bid	Mark Hofmeister	7/15/09	0%	\$ -	\$	-	\$	29,940.00	0%	
		Construction	To be determined	9/30/09	0%	\$ -						
		Contingency	To be determined	9/30/09	0%	\$ -						
Village Green Parks Improvements	\$ 80,000.00	Construction	Mark Hofmeister, Lankmark Landscapes	11/30/09	0%	\$ 49,847.50	\$	49,847.50	\$	30,152.50	62%	Landscaping is being installed
		Contingency	To be determined	5/30/09	0%							
		Planning	Mark Hofmeister, Amy Ward	5/31/09	0%	\$ -						
Citywide Fence Maintenance	\$ 100,000.00	Bid	To be determined	6/30/09	0%	\$ -	\$	-	\$	100,000.00	0%	
		Construction	To be determined	7/31/09	0%	\$ -						
		Contingency	To be determined	7/31/09	0%	\$ -						
Traffic Signals Cabinet Replacement	\$ 14,000.00	Construction	Joliette Woodson, WL Contractors	7/31/09	0%	\$ -			\$	14,000.00	0%	
		Planning	Joliette Woodson	2/27/09	100%	\$ -						
Residential Street Overlay	\$ 910,000.00	Bid	Joliette Woodson	4/27/09	100%	\$ -	\$		\$	910,000.00	0%	5/14/09 City Council meeting
	φ 910,000.00	Construction	To be determined	8/31/09	0%	\$ -	φ	-	φ	910,000.00	U70	
		Contingency	To be determined	8/31/09	0%	\$ -						
Croke Shoreline Reconstruction	\$ 3,203,754.00	Project	Joliette Woodson	11/17/08	100%	\$ 2,915,458.00	\$	2,915,458.00	\$	288,296.00	91%	Project Complete

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
				O marketing (	Percent				Percent	
	Total			Completion/ Anticipated	Complete Based on		Total Project	Remaining	Complete Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress Cost to	o Date	Expenditures	Budget	Cost	<b>Comments/Significant Events</b>

# General Fund Projects

General Design Services*	\$	241,100.00	Design 104th Bridge	Joliette Woodson, DTJ	1/31/09	100%	\$ 86,795.71	\$	190,589.25	\$	50,510.75	79%	Corridor Master Plan and 104th Bridge Design
	Ŧ	,	Design Corridor Master Plan	Jim Hayes, DHM	12/31/09	0%	\$ 103,793.54	+		Ŧ	,		
Jacobucci Land Purchase	\$	186,702.00	Project	Pat Breitenstein	Ongoing	0%	\$ -			\$	186,702.00	0%	Payment is due in August
			Planning	Joliette Woodson, Norm Bell	2/12/09	100%	\$ -						
Malley and Larson Crosswalk Improvements	\$	65,000.00	Construction	JR Engineering	8/31/09	10%	\$ -	\$	-	\$	65,000.00	0%	
			Contingency	JR Engineering	8/31/09	0%	\$ -						
			Planning	Joliette Woodson	6/1/09	0%	\$ -						
Recreation Center Theater Lighting	\$	10,060.00	Bid	To be determined	8/1/09	0%	\$ -	\$	-	\$	10,060.00	0%	
	Ŷ	10,000.00	Construction	To be determined	8/31/09	0%	\$ -	Ψ		Ψ	10,000.00	070	
			Contingency	To be determined	8/31/09	0%	\$ -						
			Planning	Joliette Woodson	5/1/09	0%	\$ -						
Recreation Center Shaft Wall	\$	45,000.00	Bid	To be determined	6/1/09	0%	\$ -	_ \$ -	\$	45,000.00	0%		
	Ŷ	10,000.00	Construction	To be determined	8/31/09	0%	\$ -	-   \$ -   \$	Ψ	10,000.00	070		
			Contingency	To be determined	8/31/09	0%	\$ -						
Recreation Center Enclose Stairway	\$	75,000.00	v	To be determined	On Hold	0%	\$ -	\$	-	\$	75,000.00	0%	
Contingency	\$	250,000.00	Project	To be assigned		0%	\$ -	\$	-	\$	250,000.00	0%	
I-25 Pedestrian Overpass Structural Assessment			2012	To be assigned		0%	\$ -					0%	
Rec. Ctr. Standby Power			2010	To be assigned		0%	\$ -					0%	
Rec. Ctr. Senior Center Refuge Area			2010	To be assigned		0%	\$ -					0%	
Rec. Ctr. Sprinkler System			2011	To be assigned		0%	\$ -					0%	
Rec. Ctr. Type V-A Construction Upgrade			2012	To be assigned		0%	\$ -					0%	
Rec. Ctr. Complete Fire Access Road			2010	To be assigned		0%	\$ -					0%	
Rec. Ctr. Egresses Upgrade			2010	To be assigned		0%	\$ -					0%	
Rec. Ctr. Fitness Amenities			2011	To be assigned		0%	\$ -					0%	
Senior Center Flooring Replacement			2011	To be assigned		0%	\$ -					0%	
Huron St. Roadway Reconstruction			2012	To be assigned		0%	\$ -					0%	
E. 112th Avenue Widening			2013	To be assigned		0%	\$ -					0%	
W. 112th Avenue Widening			2014	To be assigned		0%	\$ -					0%	

\* The amount for the Total Appropriation for the General Design Services only includes City Council approved contract amounts.

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
					Percent				Percent	
	Total			Completion/ Anticipated	Complete Based on		Total Project	Remaining	Complete Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	Comments/Significant Events

### Community Development Block Grant Fund Projects

Malley and Larson Crosswalk Improvements \$ 235,000.00 Design/ Construction	Joliette Woodson, JR Engineering 8/31/09	10% \$ 15,412.50 \$ 15,412.50 \$ 219,587.50	7%
--	---	---	----

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
				Completion/	Percent Complete				Percent Complete	
	Total			Anticipated	Based on		Total Project	Remaining	Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	<b>Comments/Significant Events</b>

### **Conservation Fund Projects**

			Planning	Mark Hofmeister, Amy Ward	5/31/09	0%	\$ -						Working on contract
Citywide Fence Maintenance	\$	150,000.00	Bid	Mark Hofmeister, Amy Ward	6/30/09	0%	\$ -	\$	-	\$	150,000.00	0%	
			Construction	To be determined	7/31/09	0%	\$ -						
			Contingency	To be determined	7/31/09	0%	\$ -						
Playground Equipment Replacement	\$	49,556.00	Construction	Mark Hofmeister	6/30/09	85%	\$ 42,369.15	\$	42,369.15	\$	7,186.85	85%	Shade Fabric to be installed
			Planning	Joliette Woodson	2/27/09	100%	\$ -						
Greenway Trail Concrete Replacement	\$	175,000.00	Bid	Joliette Woodson	4/27/09	100%	\$ -	\$		\$	175 000 00	0%	5/14/09 City Council meeting
Greenway mail Concrete Replacement	φ	175,000.00	Construction	To be determined	8/31/09	0%	\$ -	Φ	-	φ	175,000.00	0%	
			Contingency	To be determined	8/31/09	0%	\$ -						
Naiad Dr. Park Improvments	\$	106,000.00	Project	Joliette Woodson	12/31/09	95%	\$ 97,044.00	\$	97,044.00	\$	8,956.00	92%	Landscaping maintenance contract
			Planning	Mark Hofmeister	4/30/09	100%	\$ -						
			Design	Mark Hofmeister	6/30/09	0%	\$ -						
Larson Park Fence	\$	149,025.00	Bid	To be determined	7/30/09	0%	\$ -	\$	-	\$	149,025.00	0%	
			Construction	To be determined	9/30/09	0%	\$ -						
			Contingency	To be determined	9/30/09	0%	\$ -						
Sperry & Central Park Drainage Improvements			2012	To be assigned		0%	\$ -					0%	
Danahy Park Improvements			2010	To be assigned		0%	\$ -					0%	
Jaycee Ballfield Improvements			2012	To be assigned		0%	\$ -					0%	
Rotary Park Improvements			2012	To be assigned		0%	\$ -					0%	
JD Cayton Park Improvements			2012	To be assigned		0%	\$ -					0%	
Sensory Playground Equipment Renovation			2013	To be assigned		0%	\$ -					0%	

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
					Percent				Percent	
	Total			Completion/ Anticipated	Complete Based on		Total Project	Remaining	Complete Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	Comments/Significant Events

### Stormwater Fund Projects

Washington Street Detention Rehabilitation	\$ 100,000.00	Project	Urban Drainage, Pam Acre	8/31/09	10%	\$ 100,000.00	\$ 100,000.00	\$-	100%	IGA approved 1/22/09, design completion anticipated in October, RFP responsed due to UDFCD by 5/22/09
South Outfall Area Improvments	\$ 50,000.00	Project	Pam Acre	6/30/09	100%	\$ 41,713.00	\$ 41,713.00	\$ 8,287.00	83%	Final cost estimates and report are being reviewed
Huron Street Storm Drain Upgrades		2012	To be assigned		0%	\$ -			0%	
City-Wide FHAD Updates		2012	To be assigned		0%	\$ -			0%	
South Outfall Area Improvments		2013	To be assigned		0%	\$ -			0%	
Lincoln/107th Street Regrading		2011	To be assigned		0%	\$ -			0%	
Misc. City-wide Improvements		2012	To be assigned		0%	\$ -			0%	

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
					Percent				Percent	
				Completion/	Complete				Complete	
	Total			Anticipated	Based on		Total Project	Remaining	Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	<b>Comments/Significant Events</b>

### Water & Wastewater Fund Projects

Bull Reservoir Pump Station Replacement	 ,	Construction	Cory Peterson		95%	\$ 94,850.00		94,850.00		5,150.00	95%	
WTP Master Plan Update	\$ 40,000.00	Project	Amy Ward	3/12/09	100%	\$ 39,482.00	\$	39,482.00	\$	518.00	99%	Project complete
Manhole & Valve Box Adjustments	\$ 25,000.00	Planning	Joliette Woodson	3/31/09	100%	\$ -	\$	-	\$	25,000.00	0%	Appropriation amendment approved 2/26/09
		Construction	To be determined	8/31/09	0%	\$ -						
		Planning	Mark Hofmeister	8/30/09	0%	\$ -						
		Design	Mark Hofmeister	9/30/09	0%	\$ -						
Fox Run Wet Well Modifications	\$ 30,000.00		Mark Hofmeister	10/30/09	0%	\$ -	\$	-	\$	30,000.00	0%	
		Construction	To be determined	11/30/09	0%	\$ -						
		Contingency	To be determined	11/30/09	0%	\$ -						
		Planning	Cory Peterson	8/30/09	0%	\$ -						
		Design	Cory Peterson	9/30/09	0%	\$ -						
Webster Lake Outlet Repairs	\$ 15,000.00	Bid	Cory Peterson	10/30/09	0%	\$ -	\$	-	\$	15,000.00	0%	
		Construction	To be determined	11/30/09	0%	\$ -						
		Contingency	To be determined	11/30/09	0%	\$ -						
		Planning	Amy Ward	5/1/09	100%	\$ -						The pumps are currently on order.
Pump and Motor Replacements	\$ 41,298.00	Bid	Amy Ward	4/1/09	100%	\$ -	\$	-	\$	41,298.00	0%	Three to four week lead time on pumps.
		Construction	Dave Smith	5/31/09	0%	\$ -						
Lift Station A Slide Gate	\$ 15,000.00	Construction	Dave Smith	9/30/09	50%	\$ 12,055.00	\$	12,055.00	\$	2,945.00	80%	One gate has been installed
Big Dry Creek Alluvium Study	\$ 50,000.00		Cory Peterson	7/31/09	70%	\$ 12,137.43	-	12,137.43		37,862.57	24%	
5,	,	Design	Joliette Woodson	3/11/09	100%	\$ -		,	·	,		
		Bid	Joliette Woodson, Mark Hofmeister	4/30/09	100%	\$ -						
99th Avenue Water Line Replacement	\$ 200,000.00	Construction	T. Lowell	8/31/09	0%	\$ -	\$	-	\$	200,000.00	0%	Approved by City Council on 4/23/09
		Contingency	T. Lowell	8/31/09	0%	\$ -						
		Materials Testing	HP Geotech	8/31/09	0%	\$ -						
		Planning	Mark Hofmeister, Ray Reling	7/30/09	0%	\$ -						
Standley Lake Pipeline Inspection	\$ 145,000.00	Bid	Mark Hofmeister	8/30/09	0%	\$ -	\$	-	\$	145,000.00	0%	
		Construction	To be determined	11/30/09	0%	\$ -						
		Contingency	To be determined	11/30/09	0%	\$ -						
Odor Control Program	\$ 319,432.00		Amy Ward	7/31/09	95%	\$ 306,152.00	\$	306,152.00	\$	13,280.00	96%	Landscaping and electrical outstanding

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM										
					Percent				Percent	
				Completion/	Complete				Complete	
	Total			Anticipated	Based on		Total Project	Remaining	Based on	
Project Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	Comments/Significant Events

### Water & Wastewater Fund Projects

		Planning	Amy Ward	5/30/09	25%	\$	-						
		Design	To be determined	6/30/09	0%	\$	-						
WWTF Blower Room Hoist Reinforcing	\$ 30,000.00		Amy Ward	7/31/09	0%	\$	-	\$	\$-	\$	30,000.00	0%	
		Construction	To be determined	9/30/09	0%	\$	-						
		Contingency	To be determined	9/30/09	0%	\$	-						
Water Rate Study	\$ 101,165.00		Cory Peterson, Ray Reling	12/31/09	0%	\$	94,592.00	\$	94,592.00	\$	6,573.00	94%	
		By-pass Pipe	Dave Smith	11/31/08	100%	\$	-						
		Re-Design	Cory Peterson, URS, J&T Consulting	03/31/09	100%								
Bull Reservoir Outlet & Liner Repair	\$ 498,000.00	Construction Administration	J&T Consulting	9/31/09	0%	\$	-	\$	_	\$	498,000.00	0%	
	φ 430,000.00	Design Support	URS	9/31/09	0%	\$	-	Ψ	_	φ	498,000.00	0%	
		Construction	American West	9/31/09	0%	\$	-						
		Contingency	American West	9/31/09	0%	\$	-						
		Materials Testing	J. Ceasar	9/31/09	0%	\$	-						
WWTP Headworks		2011	To be assigned		0%	\$	-					0%	
In Line Distribution Sampling Stations		2011	To be assigned		0%	\$	-					0%	
Gas Chromatograph		2010	To be assigned		0%	\$	-					0%	
Backwash Pond Modifications		See Backwash Water Reclaim	To be assigned		0%	\$	-					0%	
Lift Station A Facility Assessment		2011	To be assigned		0%	\$	-					0%	
Reuse Planning Study (Section 36)		2012	To be assigned		0%	\$	-					0%	
Standley Lake Enlargement Study		2012	To be assigned		0%	\$	-					0%	
Sewer Service Area (Weld Co. Study)		2012	To be assigned		0%	\$	-					0%	
Odor Control Improvements		2010	To be assigned		0%	\$	-					0%	
Lift Station A Meter Vault Rehab		2011	To be assigned		0%	\$	-					0%	
Alum Tank Replacement		2011	To be assigned		0%	\$	-					0%	
Water Line & Sanitary Sewer Rehabilitation		2010	To be assigned		0%	\$	-					0%	
Deep Well Rehabilitation		2012	To be assigned		0%	\$	-					0%	
Lift Station E Rehabilitation		2011	To be assigned		0%	\$	-					0%	
Lift Station B Rehabilitation		2011	To be assigned		0%	\$	-					0%	
Backwash Water Reclaim Filters		2011	To be assigned		0%	\$	-					0%	
WWTP Primary Clarifiers		2011	To be assigned		0%	\$	-					0%	
Lift Station A Rehabilitation		2012	To be assigned		0%	\$	-					0%	
Lift Station D Force Main Modifications		2013	To be assigned		0%	\$	-					0%	
High Zone Storage Tank Painting		2013	To be assigned		0%	\$	-					0%	
		2013	To be assigned		0%	1 .		1				0%	

	NORTHGLENN L PROJECTS PROGRAM										
						Percent				Percent	
					Completion/	Complete				Complete	
		Total			Anticipated	Based on		Total Project	Remaining	Based on	
Project N	Name	Appropriation	Phase	Key Team Members	Completion	Progress	Cost to Date	Expenditures	Budget	Cost	<b>Comments/Significant Events</b>

### Water & Wastewater Fund Projects

MOSCAD Replacement at Lift Stations	2013	To be assigned	0% \$ -	0%
SCADA System Upgrade	2014	To be assigned	0% \$ -	0%
West Low Zone Tank Painting and Repair	2014	To be assigned	0% \$ -	0%
WTF Laboratory Cabinet Replacement	2014	To be assigned	0% \$ -	0%
Reline Bull Reservoir	2014	To be assigned	0% \$ -	0%
Replace MOSCAD PLCs	2014	To be assigned	0% \$ -	0%
WTF Security System	2014	To be assigned	0% \$ -	0%
Valve Replacement	2014	To be assigned	0% \$ -	0%
Waste Pump Replacement	2014	To be assigned	0% \$ -	0%

CITY OF NORTHGLENN CAPITAL PROJECTS PROGRAM									
					Progress			Percent	
	Total			Anticipated	Percent	Total Project	Remaining	Complete	
Project Name	Appropriation	Phase	Key Team Members	Completion	Completion Cost to Date	Expenditures	Budget	By Cost	Comments/Significant Events

### Water Connection Fund Projects

		I Construction	Mark Hofmeister, The Engineering Company	03/31/09	100%	\$ -					
WTP Clearwell Expansion	\$ 2,200,000.00	Bid	Mark Hofmeister	05/15/09	75%	\$ 13,889.13	\$ 13,	,889.13	\$ 2,186,110.87	1%	Bids due 5/12/09
		Construction	To be determined	03/15/10	0%	\$ -					
		Contingency	To be determined	03/15/10	0%	\$ -					
		Materials Testing	To be determined	03/15/10	0%	\$ -					
Bull Reservoir Emergency Repair	\$ 610,232.00	Construction	Cory Peterson, American West	9/31/09	0%	\$ -	\$	-	\$ 610,232.00	0%	