

TWO NEW FEEDERS

Glenn #3 Phase 1

- 1) From the #3 switchgear, pull 2-1000 Al cable through Subs constructed 1x2 duct bank to substation gate.
- 2) On the street side of the gate, install a new 6x18 vault. Extend 2-1000 Al in a 1x2 duct bank from this point to a new PMH-10. Splice into 1000 Cu attached to sw 15218 currently. See PMH 1 diagram for details.
- 3) Pull 2-1000 Al cable through Subs constructed 2x3 duct bank to the NW corner of the substation yard. Continue to pull 2-1000 Al through Subs 1x2 duct bank east to the fenceline.
- 4) At the fenceline, continue 1x2 duct bank and 2-1000 Al to Washington St. Place a new PMH-10 at this location. Splice into 1000 Cu currently connected to sw 5474. See PMH 2 diagram for details.

